

Library redesign - Phase 1	Timeline
Put out RFP for full bid (carpet, painting, etc.)	Immediately; Two weeks timeline
Prepared for approval at the Oct. Board meeting	
Open bids around Oct. 31	Special Board meeting
Relocate network panel/electrical	IT recommendation
Demolish staff office	After network relocation
Remove radiators on north wall	Sept.
Move computers to in front of maker space	Prior to painting
Paint public areas/colors	After radiator removal
Attain stack movers	Before carpet installation
Deshelve and pallet collection by subject category	Before shelving move
Remove/relocate fireplace	
Replace carpet	TBD by contractor
Relocate shelving	In conjunction with carpet removal
<b>Questions</b>	
Timeline for closing library	
How much time?	
Schedule Grand Reopening	