

**Capital Plan for
PW Infrastructure
2021
April 1, 2021**

Fund/Project Name	CIP #	City #	2021	2021 Encumbered	Total Spent	Remaining	Year Started	Status
5th St Oversize *			263,413.00	263,413.00		263,413.00		Reimbursement requests ongoing
12th Street Bridge Repairs	51139	2367	52,895.14	52,895.14	45.86	52,849.28	2017	BIG Grant-DOT bid (20% of total cost up to 184k-DOT will invoice)
12th Street Reconstruction St. Joseph St to Fulton St.	50927	2499	4,070,715.55	4,070,716.00	41,835.12	4,028,880.88	2019	Design, construction 2020
ADA Compliance Project	50761		150,000.00	72,443.20		72,443.20	Annual	Annual Project
Alta Vista Drive Storm Sewer Improvement	51300	2595	105,011.75	105,011.75	20,313.50	84,698.25	2020	In design
Arterial Street Oversize	51255		98,700.00			0.00	Annual	Annual Project
Bridge Inspections	50630		1,000.00			0.00	Annual	Annual Project
Bridge Maintenance	50752		50,000.00			0.00	Annual	Annual Project
Cambell Street Box Culvert Outlet Repair	51035	2313	23,900.00	23,900.00	5.63	23,894.37	2016	BIG Grant-DOT bid
Canyon Lake District Streets Reconstruction	51098	2535	50,600.00			0.00	2019	Design starting 2019; project name change
Collector & Arterial Street Maintenance	50798		340,000.00	282,347.50		282,347.50	Annual	Annual Project
Contingency	8910cont		350,000.00			0.00	Annual	Annual Project
Deadwood Ave	50437	2375	2,539,157.99			0.00	2020	In design, construction 2021; County to reimburse 33%
DOT Cost Share Agreement Omaha ADA Improvements	51193	2451	20,000.00	20,000.00		20,000.00	2018	Waiting for DOT invoice
Dyess Ave Reconstruction Seger Dr to City Limits	51282	2630	280,000.00			0.00	2021	Design 2021
E Main Street N Bridge Repair	51247	2525	156,500.00		9,015.41	(9,015.41)	2020	In Design
East North St. Reconstruction, Pine to Cambell	50142	1511	11,162.40	11,162.40		11,162.40	2011	Remaining design contract
East North St. Reconstruction, Rapid Creek to Herman*	50866	2170	11,333,197.29	11,333,197.00		11,333,197.00	2018	Under Construction; DOT to send invoice when complete (approx 11.3 mil)
East Anamosa Storm Sewer Repair	51153	2639	400,000.00			0.00	2020	In Design
Elm Ave Extension	50254		660,000.00			0.00	2016	In Design
E Waterloo St Reconstruction - Milwaukee to Lacrosse	50919		47,000.00			0.00	2020	In Design
Erosion Control	50695		5,000.00			0.00	Annual	Annual Project
Geotechnical/Infrastructure QA Program	50637		43,918.98	3,918.98	2,286.95	1,632.03	Annual	Annual Project
Guardrail Project	51112		105,000.00			0.00	Annual	Annual Project
Hanover Dr Water Main Extension*	51197		90,000.00			0.00	2019	Design and construction 2019
High Friction Surface Treatment DOT agreement	51245	2522	10,000.00	10,000.00		10,000.00	2019	DOT wil invoice.
Jackson Blvd DBDP	50349		60,000.00			0.00	2021	Design 2021
Johnson Ranch Regional Drainage Channel (acquisition)	51217	2539	1,696,000.00	1,696,000.00	720,000.00	976,000.00	2020	Land acquisition agreement with Yasmeen Dream
Knollwood Drainage Basin Detention Element 303	51303	2601	133,134.50	33,134.50	25,507.50	7,627.00	2020	Design and construction 2020
La Crosse Street Interchange Utility Imp	51108	2318	305,885.85	305,885.85	4,058.05	301,827.80	2016	bid 11/20; construction 2021; Amendment 1 2/19/19; DOT agreement 70k
Meade Hawthorne Drainage Basin Improvements Detention	51296	2596	2,779.97	2,780.00	1,890.00	890.00	2020	
Miscellaneous Improvement Projects (MIP)	50298		211,718.70			0.00	Annual	Annual Project
North Maple Ave Reconstruction	51113		170,000.00			0.00	2020	
Omaha St Utilities - Sheffer St to 12th St	50904	2099	120,442.40	120,442.00	786.00	119,656.00	2014	In design, construction in 2020 (DOT bid 2/3/20)
Railroad Signal and Track Upgrades	50969		151,945.82			0.00	Annual	Annual Project; paid DOT invoice 2/21
Rapid City's Stormwater Plan Update	51323		75,000.00			0.00	2020	
Regency Court Storm Sewer Improvements	51301	2599	411,640.17	411,640.00	2,847.50	408,792.50	2020	In design; bid 3/9/21
Roadway Surfacing Project (formally Out of the Dust)	50297		70,992.35			0.00	Annual	Annual Project
Robbinsdale - Design	51280		407,500.00			0.00	2020	Design of 50389.4-1& 50390.5-1
Robbinsdale - Phase 5	50390.5-1		108,000.00			0.00	2020	Design 2020
Robbinsdale Phase 6 Design	51232	2515	169,411.26	169,411.00	15,233.73	154,177.27	2019	Design of Phase 6 projects
Robbinsdale Phase 6 Parkview Drive Reconstruction	51232.B	2517	2,294,452.25	2,294,452.00	173,325.11	2,121,126.89	2020	bid 9/29/20
San Marco Street Bridge Repair	51194	2581	500,875.00			0.00	2020	Design 2020; construction 2021
Sheridan Lake Road Reconst. CLD to W Main	50967		2,788,000.00			0.00	2017	New design contract land acqu 2020; construction 2021
Sheridan Lake Rd - Corral to Catron	51122	2579	6,380,807.00			0.00	2017	Traffic study 2017(2373); construction 2024; amend 1 HDR 12/3/18
Skyline - Design	50153		150,000.00			0.00	2021	Land acquisition: design begins 2023
South Street Sewer Expansion	51221		200,000.00			0.00	2021	Design 2021
St. Andrew Street- Street and Utility Project	51260	2604	506,631.29	16,631.00	12,154.88	4,476.12	2020	Design 2020

St. Cloud Street Reconstruction - 5th to Highland	51036	2487	45,595.74	45,596.00	5,296.69	40,299.31	2019	Design starting 2019, agreement approved 5/6/19; construction moved 21
St Cloud Street Reconstruction West Blvd to 9th St	51174	2279	3,568.54	2,569.00	852.26	1,716.74	2020	Design 2020
St. Patrick Street Reconstruction	50456		640,000.00			0.00	2020	Design near complete; construction 2020
St Patrick St Mt Rushmore Rd to 5th	51126	2582	155,805.00	155,805.00		155,805.00	2020	Design 2020
Street Rehabilitation - Utility Support Fund	50844		1,500,000.00			0.00	Annual	Annual Project
Street Rehabilitation	50549		2,261,483.69			0.00	Annual	Annual Project
Tower Road Stabilization Project	51254	2537	585,110.03	585,110.03	8,491.60	576,618.43	2019	In Design
Traffic Operations Upgrades	51047		645,990.00			0.00	Annual	Annual Project
Una Del Drive	50914	2505	671,555.35		47,039.16	(47,039.16)	2020	In design; construction 2021
Wentworth Drive Reconstruction	51039		110,000.00			0.00	2020	Design 2020
Wildwood Area Reconstruction	51004	2504	14,012.59	14,012.59	652.09	13,360.50	2019	Design for CIP's 50917+51003+51253 (name change-was Sunburst Dr)
Winners/Crown/Squire/Gallery/Hallmark St Repair	51134		500,000.00			0.00	2020	Design 2020
Wonderland Area St & Utilities	51070.1		81,000.00			0.00	2020	Design 2020
Property Taxes					876.38	(876.38)		
Project Total			45,386,509.60	22,102,473.94	1,092,513.42	21,009,960.52		
Budget Totals - PW Infrastructure			47,890,226.85					
Project Totals - Streets, Drainage, MIP			45,386,509.60					
Budget Totals Minus Project Totals			2,503,717.25		Total Spent 2021	Remaining 2021		
Total Cumulative Balance			2,503,717.25		1,092,513.42	46,797,713.43		
Legend	Revised	Rescheduled	Added					

*Originally allocated from .16

**Capital Plan for
PW Infrastructure
2022 through 2026 Summary
January 1, 2021**

Fund/Project Name	CIP #	2022	2023	2024	2025	2026	Fund Total
9th Street and Clark Street Reconstruction	51281		232,875		1,350,000		1,582,875
12th Street Reconstruction - Fulton St. to Fairview St.	51324	850,000					850,000
44th Street Phase 2 - W. Main to W. Chicago	50719			95,000			95,000
ADA Compliance Project	50761	60,000	60,000	60,000	60,000	60,000	300,000
Arterial Street Oversize	51255	50,000	50,000	50,000	50,000		200,000
Bridge Inspections	50630	2,500	1,000	2,500	1,000	2,500	9,500
Bridge Maintenance	50752			150,000		150,000	300,000
Carriage Hills Drive-Corral to Parkridge Recon	51164		210,000		3,350,000		3,560,000
Carriage Hills Drive – Corral Drive/Canyon Drive Reconstruction	51165			150,000		3,330,000	3,480,000
Clark Street and Tompkins Street	50797	10,000		126,000			136,000
Collector & Arterial Street Maintenance	50798	300,000	300,000	300,000	300,000	300,000	1,500,000
Contingency	8910cont	350,000	350,000	350,000	350,000	350,000	1,750,000
Dakota Dr Water Main Reconst	50399		666,500				666,500
Dyess Ave Reconstruction Seger Dr to City Limits	51282	1,130,000	2,100,000				3,230,000
East Boulevard Water Transmission Main	50463			180,000		820,000	1,000,000
Eglin Street Traffic Impact Study	51213		60,000			320,000	380,000
Elm Avenue Reconstruction North - Phase 5	50703				175,000		175,000
Elmhurst Drive Reconstruction	51098.1	203,994					203,994
E Waterloo St Reconstruction - Milwaukee to Lacrosse	50919				491,000		491,000
Erosion Control	50695	5,000	5,000	5,000	5,000		20,000
Forest Street and Juniper Street Reconstruction	51098.2		240,779				240,779
Geotechnical/Infrastructure QA Program	50637	40,000	40,000	40,000	40,000	40,000	200,000
Guardrail Project	51112	35,000	35,000	35,000	35,000	35,000	175,000
Jackson Blvd DBDP	50349				480,000		480,000
Jackson Blvd & W. Main ST Intersection Reconstruction	50858			1,375,000			1,375,000
Jane Drive Storm Sewer	51259	75,000					75,000
Lindbergh Avenue Reconstruction	51088	92,000		560,000			652,000
Miscellaneous Improvement Projects (MIP)	50298	210,000	210,000	210,000	210,000	210,000	1,050,000
North Maple Ave Reconstruction	51113			1,870,000			1,870,000
Racine Reconstruction Anamosa to Waterloo				50,000		580,000	630,000
Railroad Signal and Track Upgrades	50969	5,000	5,000	5,000	5,000	5,000	25,000
Rapid City's Stormwater Plan Update	51323	50,000	50,000				100,000
Roadway Surfacing Project (formally Out of the Dust)	50297	60,000	60,000	60,000	60,000	60,000	300,000
Robbinsdale - Ivy, Iowa, Tallent	50389.4-1	1,768,500					1,768,500
Robbinsdale Reconst Phase 5 - Oakland	50390.5-2		195,000		2,400,000		2,595,000
Robbinsdale - Phase 5	50390.5-1	1,371,500					1,371,500
Robbinsdale - Phase 5	50390.5-5			106,500		1,313,500	1,420,000

Robbinsdale Phase 6 Fairlane Drive Reconstruction	51232.C	1,403,000					1,403,000
Robbinsdale Phase 6 Fairmont Utility Reconstruction	51232.D		167,000				167,000
Sheffer Street Storm Sewer Improvements	51114		50,000	200,000			250,000
Sheridan Lake Rd - Corral to Catron	51122	1,708,670	2,373,670	2,373,670	1,596,683		8,052,693
Silverleaf Reconstruction	50837			96,000		840,000	936,000
Skyline - Design	50153		320,000				320,000
Skyline - Phase 1	50153.1			890,000			890,000
Skyline - Phase 2	50153.2				990,000		990,000
Skyline - Phase 3	50153.3					1,440,000	1,440,000
St Charles and 11th Street Reconstruction	50926		116,000		1,004,000		1,120,000
St. Cloud Street Reconstruction - 5th to Highland	51036	2,080,000					2,080,000
St Cloud Street Reconstrucion West Blvd to 9th St	51174	263,000					263,000
St Patrick St Mt Rushmore Rd to 5th	51126	1,087,000					1,087,000
Street Rehabilitation - Utility Support Fund	50844	1,500,000	1,500,000	1,500,000	1,500,000	1,500,000	7,500,000
Street Rehabilitation	50549	1,000,000	1,000,000	1,000,000	1,000,000	1,000,000	5,000,000
South Wildwood Reconst - Phase 2	51003		1,850,000				1,850,000
South Robbinsdale Low Flow Channel	51240	25,000					25,000
Sunburst Drive Reconstruction	51004	1,250,000					1,250,000
Traffic Operations Upgrades	51047	200,000	200,000	200,000	200,000	200,000	1,000,000
Water Main Repl Sitting Bull, Red Cloud, Crazy Horse	51074			30,000		270,000	300,000
Wentworth Drive Reconstruction	51039			550,000			550,000
W. Blvd NE Reconstr North to Anamosa	50879	75,000		745,000			820,000
West Blvd St Joe to Omaha	51127				200,000		200,000
Wonderland Area St & Utilities Ph 1	51070.1		1,122,000				1,122,000
Wonderland Area St & Utilities Ph 2	51070.2		81,000		866,000		947,000
Wonderland Area St & Utilities Ph 3	51070.3					723,900	723,900
Project Total		17,260,164	13,650,824	13,364,670	16,718,683	13,549,900	74,544,241
Budget		11,691,812	12,106,340	12,348,466	12,595,434	12,847,342	61,589,394
Budget Minus Project Total		(5,568,352)	(1,544,484)	(1,016,204)	(4,123,249)	(702,558)	(12,954,847)
Budget Totals - PW Infrastructure		14,065,419	14,479,947	14,722,073	14,969,041	15,220,949	61,589,394
Project Totals - Streets, Drainage, MIP, STP		17,260,164	13,650,824	13,364,670	16,718,683	13,549,900	74,544,241
Budget Totals Minus Project Totals		(3,194,745)	829,123	1,357,403	(1,749,642)	1,671,049	(12,954,847)
Total Cumulative Balance		(691,028)	138,095	1,495,498	(254,144)	1,416,905	1,416,905
Legend			Rescheduled				

