

AIP NO 3-46-0048-048-2016

Project Update

RE: Old Terminal Apron Reconstruction, Commercial Apron Rehabilitation and Expansion.

**Rapid City Regional Airport
Rapid City, South Dakota.**

AIP NO. 3-46-0048-048-2016

Consists of four individual phases of construction;

Phase 1-1: Reconstruction of a portion of the old terminal apron. Work will involve removal of the existing asphalt and concrete pavements, sub grade preparations, extension of storm sewer pipes, aggregate base material and placement of 11” and 15” concrete pavement

Phase 1-2: Storm Sewer extension. This work will involve the extension of storm sewer pipe and placement of a manhole structure in the grass area between the GA apron and the A Taxiway located prior to the A3 taxiway.

Phase 2-1: Rehabilitation of the Commercial Apron which will also include T1 and T2. This work will involve the removal of all existing concrete joint sealant, cleaning and resealing.

Phase 2-2: Commercial Apron Expansion. This work will involve the expanding the commercial apron on the westerly edge of the apron.

Construction activities for AIP 3-46-0048-048-2016 began in the fall of last year with the start and completion of the Phase 2-2 Commercial Apron Expansion. The only remaining work item for Phase 2-2 is to seed and mulch the disturbed areas which will be completed this spring.

Phase 1-1 is tentatively scheduled to start on March 20th of this year. The access gate to the site has already been placed as well as the construction vehicle access road. Project will extend during the spring and early summer months of this year.

During Phase 1-1 as pavement removals progress and the existing storm sewer line is extended to the east, Phase 1-2 will be coordinated for the extension and placement of the manhole structure in the grass area between the GA apron and the A taxiway. When the Phase 1-2 work is in progress a portion of Taxiway A will be closed to ground traffic and will require the back taxiing of aircraft on Runway 14-32. The Phase 1-2 areas to be impacted/closed include the following:

