

**AMENDMENT NO. 1 TO AGREEMENT**

**Project:** Disk Drive and Haines Avenue Intersection  
Project No. 16-2347 / CIP No. 51121

**Background Data:** Original Contract Date: November 27, 2017  
Amendment No. 1 Date: February 4, 2019  
Owner: City of Rapid City  
Consultant: FMG Engineering

**Nature of Amendment:** The original project included design and bidding services for the reconstruction of Disk Drive and Haines Avenue intersection and associated city utilities. The existing signal poles were originally assumed to have adequate service remaining and were to remain in place. During design, it was determined that the signal poles were near the end of their useful life and should be replaced with the project.

This amendment addresses the additional work necessary to complete the additional design and subsequent utility coordination required to replace the poles.  
Completion date shall be amended to July 1, 2019.

**Current Contract Amount:** \$ 149,393.00

**Change Requested:** \$ 12,180.00

**New Contract Amount:** \$ 161,573.00

Owner and Contractor hereby agree to modify the above referenced Agreement as set forth in this Amendment. All provisions of the Agreement not modified by this or previous Amendments remain in effect. The effective date of this Amendment is:

\_\_\_\_\_.

CITY OF RAPID CITY

ENGINEER

By: \_\_\_\_\_  
Mayor

By: \_\_\_\_\_

Date: \_\_\_\_\_

Date: \_\_\_\_\_

ATTEST:

By: \_\_\_\_\_  
Finance Officer

Date: \_\_\_\_\_

**FMG ENGINEERING**  
**AMENDMENT NO.1 TO AGREEMENT FOR SCOPE OF SERVICES**  
**FOR**  
**DISK DRIVE AND HAINES AVENUE INTERSECTION**  
**PROJECT NO. 16-2347 / CIP 51121**

**GENERAL**

The original project scope included design, bidding, and construction services for reconstruction of Disk Drive and Haines Avenue Intersection and associated city utilities. The existing signal poles were originally assumed to have adequate service life remaining and would only be replaced if the intersection configuration required relocation of the poles. However, it was determined during a site visit with City Street Department staff that the signal poles were in fact near the end of their useful life and should be replaced with this project. This Amendment will add project scope to include removal and replacement of the existing signal poles, masts, and signal heads. The existing signal cabinet and controller are adequate and will not be replaced.

**AMENDED SCOPE OF SERVICES**

The scope of work in this contract amendment includes all necessary additional work included but not limited to; Traffic Control, Sequencing, Electrical Design, Plan Notes, Details, and Overall Plan Production for the signal pole replacement at the Haines Avenue and Disk Drive intersection.

**AMENDED SCHEDULE**

The Final Plans, Specifications, and Contract Documents for the project will be delivered by February 22, 2019 for an anticipated March bid opening. Construction is estimated to be complete by April 2020.

**AMENDED FEES**

The amended time & materials fees to complete the additional work are \$12,180.00 as shown in attached Exhibit B. The amended fee includes subconsultant services from West Plains Engineering in the amount of \$3,834.00. The rates shall be as shown in Exhibit C of the original Agreement and no rate changes are requested.

END OF AMENDMENT NO 1



**FMG ENGINEERING**  
**AMENDMENT NO.1 TO AGREEMENT FOR SCOPE OF SERVICES**  
**FOR**  
**DISK DRIVE AND HAINES AVENUE INTERSECTION**  
**PROJECT NO. 16-2347 / CIP 51121**

	<b>TASK A1 - SIGNAL POLE REMOVAL &amp; REPLACEMENT</b>	<b>FEES</b>
A1.1	Signal Pole Removal & Replacement Plan Updates	\$ 8,296.00
A1.2	West Plains Electrical Design Fee	\$ 3,834.00
A1.3	Reimbursables, Printing, Supplies, Mileage, Expendables	\$ 50.00
	<b>TOTAL FOR TASK A1</b>	<b>\$ 12,180.00</b>

