

AMENDMENT NO. 2 TO AGREEMENT

Project: Elk Vale Reservoir Water Level Investigation, Project No. 19-2511/CIP No. 51238

Background Data: Effective Date of Agreement: May 21, 2019
Owner: City of Rapid City
Engineer: FMG Engineering

Nature of Amendment:

This amendment changes the scheduled completion date for the project. The reason for the schedule change is due to 2020 construction projects and weather limitations that impacted the ability to complete the field testing required to fully field test out the system to verify that there no closed or partially closed valves and that system is operating as intended. Favorable weather is now imminent, and testing will soon resume.

Current Contract Amount: \$41,254.00

Change Requested: \$0.00

New Contract Amount: \$41,254.00

Completion Date changed to: June 30, 2021

Owner and Engineer hereby agree to modify the above referenced Agreement as set forth in this Amendment. All provisions of the Agreement not modified by this or previous Amendments remain in effect. The effective date of this Amendment is:

_____.

CITY OF RAPID CITY:

Engineer:

By: _____
Steve Allender, Mayor

By: _____

Date Signed: _____

Date Signed: _____

ATTEST:

By: _____
Pauline Sumption, Finance Director

Date Signed: _____



FMG ENGINEERING
AMENDMENT NO. 2 TO AGREEMENT FOR SCOPE OF SERVICES
FOR
ELK VALE RESERVOIR
WATER LEVEL INVESTIGATION
PROJECT NO. 19-2511 / CIP 51238

GENERAL

Last year’s field investigations were not fully completed due to miscellaneous construction project and weather limitations. These field investigations are required to be completed to fully field test out the system to verify that there no closed or partially closed valves and that system is operating as intended. Favorable weather is now imminent, and testing will soon resume.

The previously submitted Interim Investigative Report will be updated and pending the final field investigation results.

This Amendment is for additional time only and no change in contract fees is required. The updated schedule is shown below.

SCHEDULE:

Notice to Proceed	May 21, 2019	
Field Testing	July - June 2020	April 2021
Interim Investigative Report Submittal	December 2019	
Draft Investigative Report Submittal	July 2020	May 2021
Final Investigative Report Submittal	August 2020	June 2021

END OF AMENDMENT NO. 2

